

Custom Residence
Schedule Version 3.1a
December 7, 2007



ID	Task Name	Duration	Start	Finish	Jul 29	Sep 2	Oct 7	Nov 11	Dec 16	Jan 20	Feb 24	Mar 30	May 4	Jun 8	Jul 13	Aug 17	Sep 21
1	Main House	210 days	Fri 10/5/07	Fri 8/1/08	[Gantt bar for Main House]												
2	Framing	60 days	Tue 10/16/07	Thu 1/10/08													
3	Waterproofing	10 days	Fri 1/11/08	Thu 1/24/08													
4	Roof dry in	5 days	Fri 1/11/08	Thu 1/17/08													
5	Chimney caps	32 days	Tue 10/30/07	Wed 12/12/07													
6	Buy out	20 days	Tue 10/30/07	Mon 11/26/07													
7	Fabricate	10 days	Tue 11/27/07	Mon 12/10/07													
8	Install	2 days	Tue 12/11/07	Wed 12/12/07													
9	Roof flash & hot mop	10 days	Wed 2/13/08	Wed 2/27/08													
10	Deck waterproofing	8 days	Tue 1/29/08	Thu 2/7/08													
11	Ext doors & windows	15 days	Fri 1/25/08	Thu 2/14/08													
12	Lath and plaster	40 days	Fri 2/15/08	Fri 4/11/08													
13	Exterior precast	110 days	Tue 10/16/07	Fri 3/21/08													
14	Buy out	30 days	Tue 10/16/07	Mon 11/26/07													
15	Shop drawings	15 days	Tue 11/27/07	Mon 12/17/07													
16	Fabricate	40 days	Tue 12/18/07	Thu 2/14/08													
17	Install	10 days	Mon 3/10/08	Fri 3/21/08													
18	Roof finish	20 days	Mon 4/14/08	Fri 5/9/08													
19	Gutters	10 days	Tue 6/24/08	Tue 7/8/08													
20	Exterior wrought iron	73 days	Fri 1/11/08	Wed 4/23/08													
21	Shop drawings & fabricate	60 days	Fri 1/11/08	Fri 4/4/08													